

NTPL Thermal Power Project

Location	:	Tuticorin
Capacity	:	2 x 500MW
Total cost of the project without IDC	:	Rs 7293.48Crores
Name of the contractor	:	Main plant contractor M/s. BHEL
Zero date	:	12.05.2008
Schedule date of commissioning	:	Unit I - March 2012 Unit II - August 2012

Present stage of the project:

- The Main Plant Package awarded to BHEL on 28.01.2009.
- Mechanical erection works are in progress.
- Works in all Packages are progressing including Coal Handling System.
- Boiler hydro test for unit I completed & unit II completed on 21/11/2012.
- Boiler light up for Unit-I completed on 19.03.2014
- Synchronization of Unit-I was done on 18.2.2015.
- Commercial operation of UNIT I declared at 00.00Hrs on 18/06/2015.
- Commercial operation of UNIT II declared at 00.00Hrs on 29/08/2015.