

**UPPUR SUPER CRITICAL THERMAL POWER PROJECT (2X800MW)**

Sl.No	Description	EPC Contract		
		BTG	BOP	SWIP
1	Name of the Vendor	M/s.BHEL, New Delhi	M/s.Reliance Infrastructure Ltd ,Mumbai	M/s.Larsen & Toubro Ltd , Chennai
2.	Value of the Contract (in crores)	Rs.5852	Rs.3647.48	Rs.999
3.	Location	Uppur, Valamamoor and Thiruppalaikudi villages of Thiruvadani Taluk, Ramanathapuram District		
4.	LOI Date	27.02.2016	21.02.2018	08.05.2018
5.	Zero Date	03.08.2017 (revised)	21.02.2018	08.05.2018
6.	Contract Period	42 Months	36 Months	36 Months
7.	Schedule of Completion	02.02.2021	20.02.2021	07.05.2021
8.	Expected COD	Unit I 31.07.2021 Unit II 30.09.2021	2022-23	2022-23
09	Financial Progress	41.70 %	0.56 %	38.40%
10	Name of the Consultant	M/s. TATA Consulting Engineers, Mumbai		
11	Value of Contract (in crores)	Rs. 43.57		
12.	Funding Agency.	M/s. PFC . New Delhi		
13.	Present stage of the project	40.99 %	1 %	21.54 %