

ENNORE THERMAL POWER STATION EXPANSION PROJECT

Capacity	:	1x660MW
Total cost of the project	:	Rs.6380 Crores
Name of the contractor New Contractor	:	M/s.Lanco Infra Tech Ltd(LITL)(Contract Terminated on 09.04.2019) M/s. BGRESL.
EPC Cost EPC Cost for balance works.	:	Rs.3921.55 Crores (Out of which Rs. 800.24 Crores had been spent) Rs.4442.75 Crs
Brief Scope	:	Design, engineering, manufacture, assembly, supply, erection, testing and commissioning of complete coal fired Thermal Power Plant including all Mechanical, Electrical, Civil/Structural, Control & Instrumentation works for the establishment of 1x660 MW Super critical thermal power station expansion project inclusive of mandatory spares and auxiliaries common under single Engineering, Procurement and Construction (EPC), conducting performance guarantee tests and handing over after satisfactory performance guarantee tests.
Source of funding	:	PFC
Zero date	:	14.07.2014
Expected Date of commissioning	:	2022-23
Present status of the project	:	<ol style="list-style-type: none"> 1. LOI for EPC contract as indicated in the scope of work issued to M/s LITL on 30.5.2014. 2. Contract to M/s LITL has been terminated on 9.4.18 due to non-performance and Corporate Insolvency Resolution Process initiated on the contractor in NCLT, Hyderabad under IBC 2016. 3. Turbine Generator raft concreting and chimney shell work completed before termination of contract. 4. LOA for executing the balance works on EPC basis issued to M/s. BGRESL on 2.3.2019.